

Project Full Name



FAT (Factory Acceptance Test)

Document Title: Factory Acceptance Test (FAT) Checklist
Project Name: _____
Client Name: _____
Panel Serial No. / Tag No.: _____
Date: _____
Location: _____

1. General Information

Panel Type: (Main PLC Control Panel / Remote I/O Panel / VFD Panel / Auxiliary Panel)

PLC Brand & Model: _____

HMI Brand & Model: _____

Power Supply: _____ V AC / _____ V DC

Drawing Reference No.: _____

Witnessed by (Client): _____

Tested by (Supplier): _____

2. Documentation Check

Item	Description	Reference Document	Test Result Verified			Deviation Reference
			PASS	FAIL	N/A	
2.1	Approved GA Drawing		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.2	Wiring Diagram / Schematics		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.3	Bill of Materials		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.4	Test Procedures		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.5	Operation & Maintenance Manual		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

3. Visual & Mechanical Inspection

Item	Description	Reference Document	Test Result			Deviation Reference
			PASS	FAIL	N/A	
3.1	Panel dimensions as per drawing		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.2	Material & workmanship (paint, finish)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.3	Cable entry locations		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.4	Labeling & tagging (wires, terminals, devices)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.5	Earthing & grounding connections		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.6	Door locks, hinges, gasketing		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

4. Electrical Verification

Item	Description	Reference Document	Test Result			Deviation Reference
			PASS	FAIL	N/A	
4.1	Power supply voltage check		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.2	Continuity test		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

4.3	Insulation resistance test		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.4	Circuit protection devices (MCB, MCCB, fuses)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.5	Control relays & contactors		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.6	Terminal tightness		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

5. PLC & HMI Verification

Item	Description	Reference Document	Test Result			Deviation Reference
			PASS	FAIL	N/A	
5.1	PLC power-up and diagnostic LEDs		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.2	CPU model and firmware check		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.3	I/O modules type and quantity		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.4	I/O simulation test (digital inputs/outputs)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.5	I/O simulation test (analog inputs/outputs)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.6	Communication ports test (Ethernet, Profibus, Modbus, etc.)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.7	HMI power-up and screen check		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.8	HMI communication with PLC		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.9	HMI navigation and alarm test		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

6. System Functional Tests

Item	Description	Reference Document	Test Result			Deviation Reference
			PASS	FAIL	N/A	
6.1	Start/Stop sequence test		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.2	Interlocks verification		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.3	Emergency stop functionality		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.4	Alarm and fault simulation		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.5	Data logging / trending (if applicable)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.6	Remote monitoring test (if applicable)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

7. Final Checks

Item	Description	Reference Document	Test Result			Deviation Reference
			PASS	FAIL	N/A	
7.1	FAT checklist completed		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
7.2	All deviations recorded		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
7.3	FAT report prepared		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
7.4	Client approval		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

8. Signatures

Supplier Test Engineer: _____ Date: _____

Client Witness / Representative: _____ Date: _____

QA/QC Engineer: _____ Date: _____